

Plot Date & Time: 19 July 2016 3:07 PM



M:\2299\0010\cad\civ\G-101.dwg

An aerial photograph of a large commercial development. The central feature is a large, multi-story building with a complex roofline, including a prominent circular section. Surrounding the building are several large parking lots filled with cars. The site is bordered by major roads: Interstate 494 runs horizontally across the top; American Blvd. E. runs horizontally across the bottom; Thunderbird Road runs vertically along the left side; and E. 78th Street and E. 79th Street run diagonally from the top right towards the bottom right. The area includes landscaped green spaces, trees, and various roadways with lane markings.

G-101	TITLE AND INDEX SHEET
C-101	SITE BOUNDARY
C-102	EROSION CONTROL PLAN
C-103	EROSION CONTROL DETAILS
C-104	SWPPP
C-105	SITE ACCESS AND HAUL ROUTE PLAN
C-106	HAUL ROUTE
C-107	INTERSECTION MODIFICATION PLAN-79TH ST
C-108	INTERSECTION SIGN DETAILS
C-109	INTERSECTION MODIFICATION PLAN-78TH ST
C-110	BUILDING AND PAVEMENT REMOVALS
C-111	UTILITY REMOVALS
C-112	NOISE ORDINANCE PLAN
C-113	STAGING AND HAULING PLAN
C-114	SITE GRADING PLAN



																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----



0	ISSUED FOR BID	JVB	ES	07/19/16	
REV	REVISION DESCRIPTION	DWN	APP	REV DATE	

SEAL

SUB CONSULTANT

PRIME CONSULTANT



Responsive partner. Exceptional outcomes.

1800PIONEER CREEK CENTER
MAPLE PLAIN, MINNESOTA

763-479-4200
473-479-4242

PROJECT TITLE	DEMOLITION OF RAMADA BLOOMINGTON HOTEL
	PORT AUTHORITY CITY OF BLOOMINGTON
	BLOOMINGTON, MINNESOTA


SHEET TITLE					
SITE BOUNDARY					
DWN BY	CHK'D	APP'D	DWG DATE		
JVB	ES	ES	JUNE 2016		
			SCALE	AS NOTED	
PROJECT NO.		SHEET NO.		REV NO.	
2299-0010		C-101		0	



-


						SEAL		SUB CONSULTANT	PRIME CONSULTANT	 Responsive partner. Exceptional outcomes.	PROJECT TITLE	DEMOLITION OF RAMADA BLOOMINGTON HOTEL	SHEET TITLE	EROSION CONTROL PLAN			
													DWN BY	CHK'D	APP'D	DWG DATE	JUNE 2016
													JVB	ES	ES	SCALE	AS NOTED
0	ISSUED FOR BID					JVB	ES	07/19/16					PROJECT NO.	SHEET NO.		REV NO.	
REV	REVISION DESCRIPTION					DWN	APP	REV DATE					2299-0010	C-102		0	

Plot Date & Times: 21 July 2016 10:22 AM
M:\2299\0010\cadd\c-103 EROSION CONTROL DETAILS.dwg




- NOTES:
1. INSTALL SILT FENCE PER PLAN SET BEFORE BEGINNING CONSTRUCTION
 2. INSTALL SILT FENCE AND EROSION CONTROL BLANKET BEHIND CURB & GUTTER AS SHOWN
 3. REPLACE TORN, OVERBURDENED, OR DECOMPOSING SILT FENCE WITHIN 24 HOURS
 4. TO JOIN SECTIONS OF SILT FENCE, POSITION POSTS TO OVERLAP. FABRIC SHOULD FOLD AROUND EACH POST ONE FULL TURN

SILT FENCE DETAIL
NOT TO SCALE




- NOTES:
1. ROCK SIZE SHOULD BE 1" TO 2" IN SIZE SUCH AS MnDOT CA-1 OR CA-2 COARSE AGGREGATE. (WASHED)
 2. A GEOTEXTILE FABRIC MAY BE USED UNDER THE ROCK TO PREVENT MIGRATION OF THE UNDERLYING SOIL INTO THE STONE.

ROCK ENTRANCE TO CONSTRUCTION SITE
NOT TO SCALE



WIMCO ROAD DRAIN CG-23 HIGH FLOW
INLET PROTECTION CURB AND GUTTER MODEL OR
CITY APPROVED EQUAL

CATCH BASIN INLET EROSION CONTROL
NOT TO SCALE



- NOTES:
1. CONTRACTOR SHALL CONSTRUCT SILT BOX TO FIT AROUND THE INLET STRUCTURE WITH 6" MINIMUM CLEARANCE TO EDGES OF STRUCTURE.
 2. SILT BOX TO BE PLACED ON AN EVEN SURFACE 6" BELOW STRUCTURE OPENING.
 3. TOP OF SILT BOX TO EXTEND 18" MINIMUM ABOVE EXISTING GRADE.
 4. THIS DETAIL IS FOR USE IN NON-TRAFFIC AREA ONLY. INSTALL PRIOR TO FINAL TURF ESTABLISHMENT AND REMOVE UPON TERMINATION OF COVERAGE OF THE NPDES PERMIT, ONCE PERMANENT COVERAGE HAS BEEN COMPLETED.

INLET PROTECTION DETAIL
NOT TO SCALE

- NOTES:
1. PLEASE VISIT ROADRAIN.COM/TOPSLAB FOR INLET PROTECTION DETAIL
 2. THE POP UP OVERFLOW PIPE MUST BE DROPPED FLUSH WITH THE FRAME DURING USE OF THE TRAFFIC AREA BUT RAISED DURING STORM EVENTS TO ALLOW DRAINAGE.

TOP SLAB INLET PROTECTION DETAIL
NOT TO SCALE

0	ISSUED FOR BID	JVB	ES	07/19/16	
REV	REVISION DESCRIPTION	DWN	APP	REV DATE	

SEAL

SUB CONSULTANT

PRIME CONSULTANT

Responsive partner. Exceptional outcomes.
1800PIONEER CREEK CENTER MAPLE PLAIN, MINNESOTA
763-479-4200 473-479-4242

PROJECT TITLE
DEMOLITION OF RAMADA BLOOMINGTON HOTEL
PORT AUTHORITY CITY OF BLOOMINGTON
BLOOMINGTON, MINNESOTA

SHEET TITLE
EROSION CONTROL DETAILS
DWN BY JVB
CHK'D ES
APP'D ES
DWG DATE JUNE 2016
SCALE AS NOTED
PROJECT NO. 2299-0010
SHEET NO. C-103
REV NO. 0

Plot Date & Time: 13 July 2016 2:41 PM

\\2299\0010\csw\c\102_Erosion Control Plan.dwg

EROSION AND SEDIMENT CONTROL PRACTICES

Stabilization/temporary erosion protection (mulch, erosion control blanket, etc) of all exposed soil areas must be initiated immediately but in no case completed later than 7 days after the construction activity has ceased this is applicable year round.

Sediment and Erosion control practices must minimize sediment from entering surface waters, including curb and gutter systems and storm sewer inlets. The following measures will be taken as sediment control practices in order to minimize sediments from entering surface waters:

1. Installation of sediment control practices on all down gradient perimeters prior to land disturbing activities as shown on Sheet C103 in accordance with details show on C10X
2. Sediment controls must be placed around temporary soil stockpiles.
3. Minimize vehicle tracking by use of the rock construction entrances.
4. Street sweeping of tracked sediment when necessary.
5. Implement appropriate construction phasing, vegetative buffer strips, horizontal slope grading, and other construction practices that minimize erosion when practical

Maintenance of Sediment and Erosion Control features shall meet Permit Requirements:

1. All perimeter control devices must be repaired, replaced, or supplemented when they become nonfunctional or the sediment reaches one-half (1/2) of the height of the device. These repairs must be made by the end of the next business day after discovery, or thereafter as soon as field conditions allow access.
2. Temporary and permanent sedimentation basins must be drained and the sediment removed when the depth of sediment collected in the basin reaches one-half (1/2) the storage volume. Drainage and removal must be completed within 72 hours of discovery, or as soon as field conditions allow access (see Part IV.D.).
3. All deltas and sediment deposited in surface waters must be removed within seven (7) days of discovery, unless precluded by legal, regulatory, or physical access constraints, this includes drainage ways, catch basins, and other drainage systems, and restabilize the areas where sediment removal results in exposed soil.
4. Tracked sediment must be removed from all paved surfaces both on and off site within 24 hours of discovery.
5. If offsite accumulation of sediment is present, it must be removed in a manner and at a frequency sufficient to minimize off-site impacts (e.g., fugitive sediment in streets could be washed into storm sewers by the next rain and/or pose a safety hazard to users of public streets).



Cumulative Impervious Surface
The existing impervious area at the site is 10.42 acres. The 10.42 acres of impervious on this site will be removed.

Total Area Disturbed by Construction - 11.57 acres

Construction Dates: September 2016 - April 2017

Party Responsible for Long Term Operation and Maintenance of the Site
- OWNER: Port Authority of the City of Bloomington, Contact is Jennifer Desrude
1700 W. 98th St., Bloomington, MN 55431-2501.
Phone: 952-563-4862 email: jdesrude@bloomingtonmn.gov

Party Responsible for Implementation of the SWPPP
- CONTRACTOR: TBD

Part IV.E - Inspections
The inspection log will be completed by the CONTRACTOR for the construction site.
Inspections at the site will be completed as follows:
Once every seven (7) days during active construction and,
Within 24 hours after a rainfall event greater than 0.5 inches in 24 hours.

The individual performing inspections must be trained as required by part IV.E of the Permit. CONTRACTOR to provide OWNER with proof of training. Inspections must include stabilized areas, erosion prevention and sediment control BMPs, and infiltration areas. Corrective actions must be identified and date of correction must be noted as identified in Section IV.E. of the Permit.

Part IV.G - Final Stabilization
All areas disturbed by construction will receive seed and mulch or sod according to the plans and specifications and within the specified vegetative time schedule. Final stabilization will occur when the site has a uniform vegetative cover with a density of 70% over the entire disturbed area. All temporary synthetic erosion prevention and sediment control BMPs (such as silt fence) must be removed as part of the site final stabilization. All sediment must be cleaned out of conveyances and temporary sedimentation basins if applicable.

Part II.C - Notice of Termination (NOT) must be submitted within 30 days of final stabilization.

Part III.E - Record Retention
The SWPPP, all changes to it, and inspection and maintenance records must be kept on-site during construction. The OWNER must retain a copy of the SWPPP along with the following records for three (3) years after submittal of the Notice of Termination.


1. Any other permits required for the project;
2. Records of all inspection and maintenance conducted during construction;
3. All permanent operations and maintenance agreements that have been implemented, including all right of way, contract, covenants and other binding requirements regarding perpetual maintenance; and
4. All required calculations for design of the temporary and permanent stormwater management systems.

Part IV.F - Pollution Prevention Measures
Solid Waste - Solid waste (refer to demolition specification for specific information regarding disposal of demolition materials), including but not limited to, collected asphalt and concrete millings, floating debris, paper, plastic, fabric, construction and demolition debris and other waste must be disposed of properly and must comply with MPCA disposal requirements.

1.c - Hazardous Materials - Hazardous materials, including but not limited to oil, gasoline, paint and any hazardous substance must be properly stored including secondary containments, to prevent spills, leaks or other discharge. Restricted access to storage areas must be provided to prevent vandalism. Storage and disposal of hazardous waste must be in compliance with MPCA regulations.

2. Fueling - Fueling location determined by OWNER, A spill kit will be onsite.

3. Washing of Construction Vehicles - External washing of trucks and other construction vehicles must be limited to a defined area of the site. Runoff must be contained and waste properly disposed of. No engine degreasing is allowed on site.



IMPAIRED WATERS, SPECIAL WATERS, AND WETLANDS
This Project is not located within 1 mile of a special water.

This Project is not located within 1 mile of an impaired water:

GENERAL SWPPP NOTES:

Part IV.D. - Dewatering is not anticipated to complete this project.
Part III.C - Temporary Sedimentation Basins, because the project will not have 10 acres draining to one single point, temporary sedimentation basins are not required.
Part IV.F.4 - Concrete work is not anticipated to complete this project.
Part III.A.3 - Training provide training documentation for individuals performing inspections

I	CERTIFICATION In accordance with Part III.A.2.a.i. of the General Permit Authorization to Discharge Stormwater Associated with Construction Activity under the NPDES, the preparer of this document was trained under the University of Minnesota Erosion and Sediment Control Certification Program. Ms. Heather Libby's certification in Design of SWPPP is valid through May 31, 2017.									
	0	ISSUED FOR BID			JVB	ES	07/18/16			
REV		REVISION	DESCRIPTION		DWN	APP	REV	DATE		

SEAL
UNIVERSITY OF MINNESOTA
Heather S Libby
Construction Site Management (May 31 2015) Design of Construction SWPPP (May 31 2017)


SUB CONSULTANT

PRIME CONSULTANT

Responsive partner. Exceptional outcomes.
1800PIONEER CREEK CENTER MAPLE PLAIN, MINNESOTA
763-479-4200 473-479-4242

PROJECT TITLE
DEMOLITION OF RAMADA BLOOMINGTON HOTEL
PORT AUTHORITY CITY OF BLOOMINGTON
BLOOMINGTON, MINNESOTA


SHEET TITLE
SWPPP
DWN BY JVB
CHK'D ES
APP'D ES
DWG DATE JUNE 2016
SCALE AS NOTED
PROJECT NO. 2299-0010
SHEET NO. C-104
REV NO. 1




VICINITY MAP

CONSTRUCTION NOTES



1. CONTRACTOR SHALL RESTRICT HAULING ROUTES TO ACCESS 24TH AVE S. FROM I-494.
2. LOADED VEHICLES SHALL EXIT 79TH ST TO 24TH AVE TO I-494.



TRAFFIC ROUTING MAP



				SEAL		SUB CONSULTANT		PRIME CONSULTANT		PROJECT TITLE		SHEET TITLE		
										DEMOLITION OF RAMADA BLOOMINGTON HOTEL		SITE ACCESS HAUL ROUTE PLAN		
								Responsive partner. Exceptional outcomes.		PORT AUTHORITY CITY OF BLOOMINGTON		DWN BY	CHK'D	APP'D
												JVB	ES	ES
												DWG DATE JUNE 2016		
												SCALE AS NOTED		
												PROJECT NO.		
												SHEET NO.		
												REV NO.		
										</				



0	ISSUED FOR BID	JVB	ES	07/19/16	
REV	REVISION DESCRIPTION	DWN	APP	REV DATE	

SEAL

SUB CONSULTANT

PRIME CONSULTANT



WENCK
ASSOCIATES

Responsive partner. Exceptional outcomes.

1800 PIONEER CREEK CENTER
MAPLE PLAIN, MINNESOTA


763-479-4200
473-479-4242

PROJECT TITLE
**DEMOLITION OF
RAMADA BLOOMINGTON HOTEL**

PORT AUTHORITY
CITY OF BLOOMINGTON


BLOOMINGTON, MINNESOTA

SHEET TITLE HAUL ROUTES					
DWN BY JVB	CHK'D ES	APP'D ES	DWG DATE JUNE 2016	SCALE AS NOTED	REV NO.
PROJECT NO. 2299-0010			SHEET NO. C-106		0




																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Plot Date & Time: 18 July 2016 7:30 AM
\\A:\2299\0010\cvt\cvt\108_Intersection_Sign_Details.dwg




SIGN D-1, D-2; 3.0" Radius, 1.0" Border, White on Green;
[24th Ave S] E Mod;




SIGN D-1, D-2; 3.0" Radius, 1.0" Border, White on Green;
[E 79th St] E Mod;

- NOTES:
1. COLOR - WHITE LEGEND AND BORDER ON GREEN BACKGROUND. ALL SHALL USE DG3 SIGN SHEETING.
 2. CORNERS EXTENDING BEYOND THE BORDER SHALL NOT BE TRIMMED.
 3. SING PANELS SHALL BE INCIDENTAL TO THE SIGNAL SYSTEM PAY ITEM (SEE SPECIAL PROVISIONS).


MAST ARM SIGN DETAILS



SITE PLAN




--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--



																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----

Plot Date & Time: 21 July 2016 3:21 PM
\\V\2299\0010\cvt\cvt-110_Building and Pavement Removals.dwg



LEGEND

PAVEMENT,CURBING AND GRAVEL BASE TO BE REMOVED INCLUDING ALL TREES AND LANDSCAPING ITEMS


BUILDING DEMO INCLUDING FOUNDATIONS AND ALL FOOTINGS

WARNING:
THE CONTRACTOR SHALL BE RESPONSIBLE FOR CALLING FOR LOCATIONS OF ALL EXISTING UTILITIES. THEY SHALL COOPERATE WITH ALL UTILITY COMPANIES IN MAINTAINING THEIR SERVICE AND/OR RELOCATION OF LINES.

THE CONTRACTOR SHALL CONTACT GOPHER STATE ONE CALL AT 651-454-0002 AT LEAST 48 HOURS IN ADVANCE FOR THE LOCATIONS OF ALL UNDERGROUND WIRES, CABLES, CONDUITS, PIPES, MANHOLES, VALVES OR OTHER BURIED STRUCTURES BEFORE DIGGING. THE CONTRACTOR SHALL REPAIR OR REPLACE THE ABOVE WHEN DAMAGED DURING CONSTRUCTION AT NO COST TO THE OWNER.


NOTES:
1. MILLING OF ASPHALT WILL BE ALLOWED.
2. CONCRETE CRUSHING WILL NOT BE ALLOWED.
3. RESTORATION OF 24TH AVE. AND THUNDERBIRD RD. SHALL BE IN ACCORDANCE WITH CITY OF BLOOMINGTON CONSTRUCTION SPECIFICATIONS.

CALL BEFORE YOU DIG
GOPHER STATE ONE CALL
TWIN CITY AREA: 651-454-0002
TOLL FREE 1-800-252-1166



						SEAL						SUB CONSULTANT			PRIME CONSULTANT			PROJECT TITLE			SHEET TITLE														
																					DEMOLITION OF RAMADA BLOOMINGTON HOTEL			BUILDING AND PAVEMENT REMOVALS											
																		Responsive partner. Exceptional outcomes.			PORT AUTHORITY CITY OF BLOOMINGTON			DWN BY JVB			CHK'D ES			APP'D ES			DWG DATE JUNE 2016		
																					BLOOMINGTON, MINNESOTA			SCALE AS NOTED											
0			ISSUED FOR BID																					PROJECT NO. 2299-0010			SHEET NO. C-110			REV NO. 0					
REV			REVISION DESCRIPTION			DWN			APP			REV DATE																							

Plot Date & Time: 21 July 2016 3:21 PM
\\s2290\0010\cadd\c-111_utility_removals.dwg



LEGEND	
	ACTIVE EXISTING WATERMAIN
	ABANDON EXISTING WATERMAIN AT MAIN
	ACTIVE EXISTING SANITARY SEWER
	ABANDON EXISTING SANITARY SEWER
	ACTIVE EXISTING STORM SEWER
	ABANDON EXISTING STORM SEWER


WARNING:

THE CONTRACTOR SHALL BE RESPONSIBLE FOR CALLING FOR LOCATIONS OF ALL EXISTING UTILITIES. THEY SHALL COOPERATE WITH ALL UTILITY COMPANIES IN MAINTAINING THEIR SERVICE AND/OR RELOCATION OF LINES.


THE CONTRACTOR SHALL CONTACT GOPHER STATE ONE CALL AT 651-454-0002 AT LEAST 48 HOURS IN ADVANCE FOR THE LOCATIONS OF ALL UNDERGROUND WIRES, CABLES, CONDUITS, PIPES, MANHOLES, VALVES OR OTHER BURIED STRUCTURES BEFORE DIGGING. THE CONTRACTOR SHALL REPAIR OR REPLACE THE ABOVE WHEN DAMAGED DURING CONSTRUCTION AT NO COST TO THE OWNER.

CALL BEFORE YOU DIG
GOPHER STATE ONE CALL
TWIN CITY AREA: 651-454-0002
TOLL FREE 1-800-252-1166

- NOTES:
1. UTILITY LOCATIONS SHOWN AREA APPROXIMATE, CONTRACTOR SHALL VERIFY ALL UTILITY LOCATION PRIOR TO COMMENCEMENT OF WORK.
 2. ALL ABANDONED UTILITY LINES INCLUDE THE ABANDONMENT OF CATCH BASINS AND MANHOLES.
 3. ALL WATER METERS MUST BE RETURNED TO BLOOMINGTON UTILITIES.
 4. SEWER SERVICES TO BE CUT OFF AND PLUGGED OUTSIDE MANHOLES PRIOR TO DEMO (TO PROTECT CITY MAIN FROM DEBRIS)
 5. PROTECT ALL STORM SEWER INLETS UNTIL PRIVATE SYSTEM IS DISCONNECTED FROM CITY SYSTEM.
 6. ABANDONED PIPE WILL BE LEFT IN PLACE, NOT BLOWN WITH SAND.
 7. CONTRACTOR SHALL PROVIDE TIES/LOCATIONS OF ABANDONMENT FOR FUTURE OWNER, INCLUDING GPS LOCATIONS PRIOR TO SEEDING.
 8. ADJUST SANITARY SEWER RIMS 2" ABOVE THE FINISHED GRADE OF THE AREA AND INSTALL SOLID METAL PLATE OVER EACH.



				SEAL	SUB CONSULTANT	PRIME CONSULTANT Responsive partner. Exceptional outcomes. 1800PIONEER CREEK CENTER MAPLE PLAIN, MINNESOTA 763-479-4200 473-479-4242	PROJECT TITLE DEMOLITION OF RAMADA BLOOMINGTON HOTEL PORT AUTHORITY CITY OF BLOOMINGTON BLOOMINGTON, MINNESOTA	SHEET TITLE UTILITY REMOVALS		
								DWN BY JVB	CHK'D ES	APP'D ES
								DWG DATE JUNE 2016		
								SCALE AS NOTED		
								PROJECT NO. 2299-0010	SHEET NO. C-111	REV NO. 0
0	ISSUED FOR BID	JVB	ES	07/19/16						
REV	REVISION DESCRIPTION	DWN	APP	REV DATE						



0	ISSUED FOR BID	JVB	ES	07/19/16	
REV	REVISION DESCRIPTION	DWN	APP	REV DATE	

SEAL

SUB CONSULTANT


PRIME CONSULTANT

Responsive partner. Exceptional outcomes.
1800PIONEER CREEK CENTER MAPLE PLAIN, MINNESOTA
763-479-4200 473-479-4242

PROJECT TITLE
DEMOLITION OF RAMADA BLOOMINGTON HOTEL
PORT AUTHORITY CITY OF BLOOMINGTON
BLOOMINGTON, MINNESOTA

SHEET TITLE
NOISE ORDINANCE
DWN BY JVB
CHK'D ES
APP'D ES
DWG DATE JUNE 2016
SCALE AS NOTED
PROJECT NO. 2299-0010
SHEET NO. C-112
REV NO. 0

Plot Date & Time: 21 July 2016 3:24 PM
\\s229\001\0\cvt\c-113_Staging and Hauling.dwg



0	ISSUED FOR BID	JVB	ES	07/19/16	
REV	REVISION DESCRIPTION	DWN	APP	REV DATE	

SEAL

SUB CONSULTANT

PRIME CONSULTANT

**WENCK**
ASSOCIATES

Responsive partner. Exceptional outcomes.


1800PIONEER CREEK CENTER
MAPLE PLAIN, MINNESOTA

763-479-4200
473-479-4242

PROJECT TITLE	DEMOLITION OF RAMADA BLOOMINGTON HOTEL
PORT AUTHORITY CITY OF BLOOMINGTON	
BLOOMINGTON, MINNESOTA	


SHEET TITLE				
MATERIALS STAGING AND TRAILER STORAGE				
DWN BY JVB	CHK'D ES	APP'D ES	DWG DATE JUNE 2016	
		SCALE AS NOTED		
PROJECT NO. 2299-0010		SHEET NO. C-113		REV NO. 0

Plot Date & Time: 21 July 2016 11:36 AM
\\V2290\0010\cadd\c-114_Grading_Plan.dwg




NOTES:

1. ONCE PAVEMENT AND BUILDING/FOUNDATIONS HAVE BEEN REMOVED, PRIOR TO SEEDING, GRADE SITE SLOPING TOWARDS THE CENTER, WITH A MAXIMUM SLOPE OF 10%.
2. ALL DISTURBED AREAS MUST BE SEEDED IN ACCORDANCE WITH THE SPEC. SECTION 02350.



LEGEND

— ACTIVE EXISTING STORM SEWER



REV	REVISION DESCRIPTION	DWN	APP	REV DATE
0	ISSUED FOR BID	JVB	ES	07/19/16

SEAL

SUB CONSULTANT

PRIME CONSULTANT

WENCK ASSOCIATES

Responsive partner. Exceptional outcomes.

1800 PIONEER CREEK CENTER
MAPLE PLAIN, MINNESOTA

763-479-4200
473-479-4242

PROJECT TITLE	DEMOLITION OF RAMADA BLOOMINGTON HOTEL
PORT AUTHORITY CITY OF BLOOMINGTON BLOOMINGTON, MINNESOTA	

SHEET TITLE				
SITE GRADING PLAN				
DWN BY	CHK'D	APP'D	DWG DATE	
JVB	ES	ES	JUNE 2016	
			SCALE	AS NOTED
PROJECT NO.		SHEET NO.		REV NO.
2299-0010		C-114		0